



Important Start-up Check list

This checklist is a quick guide to some of the important points in the Neptronic® SKR Humidifier User manual. Section number (§ --) refer to specific areas in the User Manual. Please read the User manual carefully to avoid installation or operational problems.

	<input checked="" type="checkbox"/>	Points to be checked
1	<input type="checkbox"/>	<p>Verify that the humidifier received is the system ordered and includes all required components (§ 1).</p> <ul style="list-style-type: none"> <input type="checkbox"/> If you are not using Neptronic® supplied controls and cables with telephone jack connectors ensure that you have a humidifier with the N kit (§ 1) and User Manual SKR-Kit N. <input type="checkbox"/> If you are using existing controls and control wiring ensure that you have User Manual SKR- Kit N.
2	<input type="checkbox"/>	Humidifier must be level (§ 4).
3	<input type="checkbox"/>	Steam distribution must be as per the User Manual (§ 5). Avoid kinks and sags. A maximum of two long radius elbows are to be used on the steam distribution pipe or hose.
4	<input type="checkbox"/>	<p>If you are planning to re-use existing steam hose, piping and/or steam dispersion tubes verify compatibility with User Manual indications (§ 5).</p> <p>Contact your local Neptronic® Representative prior to installing the humidifier if existing steam piping is not per the Neptronic® User manual.</p>
5	<input type="checkbox"/>	Feed water must be at a MINIMUM of 15psi and a MAXIMUM of 70psi and properly piped (§ 6.1).
6	<input type="checkbox"/>	Drain connections must be as per User Manual (§ 6.2).
7	<input type="checkbox"/>	Connect power supply as per recommendations (§ 7).
8	<input type="checkbox"/>	Check and if necessary, set Drain Hours and Service Required dip switches on control PC Board (§ 10).
9	<input type="checkbox"/>	Perform Start Up as per the procedure (§ 11).

Version française au verso.